

Fort Goff Creek Bridge

Derek Willis, Office Chief for Project Management
Wes Stroud, Environmental Office Chief
Dorie Mellon, Senior Bridge Engineer, ABC
Brett Ditzler, Project Engineer






Project Location

Fort Goff Creek flows under State Route 96, at PM 55.5 approximately 4 miles west of Seiad in Siskiyou County

LOCATION OF CONSTRUCTION Sta "CL1" 162+49 PM 56.0






NEED





PURPOSE





LONG-TERM OUTCOME





PARTNERS

FISHPAC Partners:

- California Department of Fish & Wildlife (CDFW)
- US Fish & Wildlife Service (USFWS)
- National Oceanic Atmosphere Administration (NOAA)
- California Department of Transportation (Caltrans)

Supporting Partners:

- Mid-Klamath Watershed Council - MKWC
- Karuk Tribe
- Pacificorp Coho Enhancement Fund (CEF)
 - National Fish and Wildlife Foundation (NFWF)
 - USFWS
- Federal Highway Administration - FHWA
- American Association of State Highway Transportation Officials - AASHTO
- US Forest Service - USFS





GRANTS/FUNDING SOURCES & PLANNED AMOUNTS

- CDFW/NOAA – FRGP Grant - \$1,620,000
- Caltrans (SHOPP Minor program) - \$1,005,000
- Office of Traffic Safety (Caltrans) - \$1,000,000
- FHWA/AASHTO – SHRP2 Grant - \$ 500,000
- USFWS - \$ 350,000
- CEF – (USFWS & NFWF assisted) - \$ 150,000
- **\$4,625,000**



BIDS OPEN / CONTRACT AWARDED

- BID RANK BID TOTAL BIDDER ID BIDDER INFORMATION

- -----
- 1 \$1,963,233.50 HAYES AND SONS INC. ~13% over EE
- 2 \$2,312,605.00 SHASTA CONSTRUCTORS, INC. ~33% over EE
- 3 \$2,389,390.00 STEWART ENGINEERING INC. ~37% over EE
- 4 \$2,404,943.99 SHASTA SERVICES, INC.
- 5 \$2,614,121.00 R. BROWN CONSTRUCTION COMPANY
- 6 \$2,778,790.00 J. F. SHEA CONSTRUCTION, INC.
- 7 \$3,215,042.70 GOLDEN STATE BRIDGE, INC.



<u>SUPPORT</u>	Caltrans share			USFWS share		Pacifcorp CEF share through NFWF and USFWS		CDFW & NMFS share - FRGP		AASHTO & FHWA share - SHRP2		<u>COMBINED SUPPORT</u>		
	⁵ SHOPP (Minor) Programmed	² OTS Programmed	Expended as of 01-12-16	Programmed	Expended as of 01-12-16	Programmed	Expended as of 01-12-16	Programmed	Expended as of 01-12-16	Programmed	Expended as of 01-12-16	PLANNED PROGRAMME D FUNDING	Expended as of 01-12-16	Support to Capital Ratios
-														
Prelim Design	\$245,000		\$455,900	\$100,000	\$100,000							\$345,000	\$555,900	18.7%
Final Design	\$523,000		\$611,595									\$523,000	\$611,595	20.5%
R/W Support	\$30,000		\$60,616	\$65,000	\$59,547							\$95,000	\$120,163	4.0%
Const Support	\$200,000		\$355,749	\$185,000	\$185,000					\$300,000	\$300,000	\$685,000	\$840,749	28.2%
Subtotal	\$998,000		\$1,483,860	\$350,000	\$344,547	\$0	\$0	\$0	\$0	\$300,000	\$300,000	\$1,648,000	\$2,128,407	71.5%
<u>CAPITAL</u>														
R/W Capital	\$7,000		\$8,662							\$30,000	\$26,184	\$37,000	\$34,846	
³ Const Capital		\$1,000,000	\$614,812			\$150,000	\$150,000	\$1,620,000	\$1,619,958	\$170,000	\$170,000	\$2,940,000	\$2,554,770	
Subtotal	\$7,000		\$623,474	\$0	\$0	\$150,000	\$150,000	\$1,620,000	\$1,619,958	\$200,000	\$196,184	\$2,977,000	\$2,589,616	
Total	\$1,005,000	\$1,000,000	\$2,107,334	\$350,000	\$344,547	\$150,000	\$150,000	\$1,620,000	\$1,619,958	\$500,000	\$496,184	\$4,625,000	\$4,718,023	





A barrier to fish passage was removed through a concerted team effort of many state and federal agencies and the Karuk Tribe. The Fort Goff Creek Fish Passage Restoration project has demonstrated that when a group of people come together for a single cause many barriers can be removed and bridges built, opening up new territory for others to follow. This was true in this project as nearly four miles of anadromous Steelhead habitat and 1.6 miles of Coho and Chinook salmon habitat were opened for spawning, refuge and rearing.



Senate Bill - 857



Only relates to barriers that effect Anadromous Fish



The Existing law requires that the California Department of Transportation (Caltrans) provide unimpaired passage for all anadromous fish at stream crossings.



Consistent with SB 857, all projects within current or historically populated streams shall be constructed so that they do not present a barrier to anadromous fish passage at any life stage.



The definition of “projects” includes any action regardless of funding source or level and includes any rehabilitation, new construction or maintenance action that extend the life of the existing culvert or crossing.



A “barrier” can be a physical, thermal, or hydrologic impediment to fish passage that is partial or complete barrier to any life stage as defined by NMFS and CDFW assessment protocol.



Fish PAC's Fish Passage Prioritization Ranking Criteria

Species Diversity

- Number of fish species currently or historically present within stream reach
- State/Federal Status (endangered, threatened, or species of concern)

Suitable Habitat

- Quality of stream habitat upstream of potential barrier
- Quantity of stream habitat upstream of potential barrier

Professional Knowledge

- Information known to fisheries or hydraulic professionals (fish presence, additional barriers on stream, roadway fill, replacement cost, etc.)



Project Goals Specific to Fort Goff Creek

- Improve fish Passage for state and federally threatened Coho Salmonids, local fish species, amphibians and terrestrial wildlife.
- Remove a significant Barrier (15' diam. By 65', worn out CSP) under State Route 96 and construct a bridge
- Restore 200' of streambed & habitat connectivity



Fort Goff Creek Studies

Fish Habitat Assessment Report (2011)

- Prepared by Karuk Tribe, funded by US Fish and Wildlife Service
- Assessed habitat value upstream of State Route 96 on Fort Goff Creek, Portuguese Creek, and Cade Creek.
- Approximately 1.6 miles of coho salmon habitat and 4 miles of steelhead habitat exists upstream of State Route 96 on Fort Goff Creek.

Fish Passage Evaluation Report (2008)

- Karuk Tribe funded fish passage evaluations on 3 State Route 96 culverts (Fort Goff Creek, Portuguese Creek, and Cade Creek).
- Fort Goff Creek culvert was determined to be a partial barrier. Due to lack of depth during low flows (<6.2 cfs) and excessive velocities for high flow events (>98.9 cfs).



Pre Project



Post Project





Water Temperature Monitoring Results for Fort Goff Creek 2005 – 2014

Year	Maximum Water Temperature	Maximum Weekly Temperature
2005	68.4	67.1
2006	70.2	69.8
2007	68.7	67.8
2008	66.2	64.9
2009	69.8	68.9
2010	66.2	65.5
2011	64.6	64.0
2012	65.8	64.9
2013	68.4	67.1
2014	68.9	67.6



Additional Fort Goff Information

State Route 96 crosses Fort Goff Creek approximately 300 feet from the confluence with Klamath River.

99 % of the total Fort Goff Creek watershed is owned by U.S. Forest Service and almost entirely roadless with the exception of State Route 96.



Project Success Information Upstream of SR 96 Crossing

Survey Information Pre-Project

- 2014 – 2 Coho / 167 Trout

Survey Information Post Project

- 2016 – 174 Coho / 197 Trout



Project Target Species
Coho Salmon-S Oregon / N California ESU (*Oncorhynchus kisutch*)
Federally and State Listed as Threatened




Coho salmon. Photo credit: David Berman, Sonoma Water.



Some Environmental Challenges

- Stream Diversion - Fish Exclusion/Relocation requirements
- Risks associated with “Streambed Restoration” and general adherence to all Environmental and Storm Water Permits



Coho salmon

- 1.6 miles of suitable habitat
- State and Federally Threatened

Chinook salmon

- 1.6 miles of suitable habitat

Steelhead

- 4 miles of suitable habitat

Pacific lamprey

Klamath River lamprey



Grants

U.S. Fish and Wildlife Service

National Fish and Wildlife Foundation

California Dept. of Fish and Wildlife
Fisheries Restoration Grant Program (FRGP)



CDFW FRGP Environmental Responsibilities

CDFW Provides

CEQA Environmental Document	<ul style="list-style-type: none"> • Mitigated Negative Declaration • Does not cover roadway widening or realignment
Biology Studies	<ul style="list-style-type: none"> • ESA Section 7 consultation • Plant and wildlife surveys
Cultural Studies	
U.S. Army Corps of Engineers Sect. 404 permit	<ul style="list-style-type: none"> • Regional General Permit
Regional Water Quality Control Board	<ul style="list-style-type: none"> • Section 401 Certification

Caltrans

CEQA Environmental Document	<ul style="list-style-type: none"> • Use DFW and Caltrans studies to prepare own Mitigated Negative Declaration • Cover entire project
Cultural Studies	<ul style="list-style-type: none"> • Prepare studies to Caltrans and FHWA standards • Cover entire project
Hazardous Waste Studies	<ul style="list-style-type: none"> • Adjacent potential hazardous waste site adjacent to project.
Wild & Scenic Concurrence	
DFW 1602 Streambed Alteration Agreement	



Some Lessons Learned


Any Upstream Water Diversions? - A unscreened water diversion a few hundred meters upstream of the Fort Goff bridge crossing. The diversion is considered a partial barrier. Scheduled for remediation this year.

Future projects should endeavor to have fish relocation completed earlier in the season. Those 800+ fish relocated showed up at the outlet pool as the Klamath started to warm up (They weren't there two weeks prior). Might even be a reason to request or require an earlier environmental start window from the agencies for similar projects (less impact on the environment, let's us get started earlier – weather permitting). This would be advantageous in other constructability aspects related to time lines and completing the project, with paving, before temperature drops in the fall.



Fort Goff Fish Passage and Diversion Improvement Project

Siskiyou Resource Conservation District






Partnering With Agencies



CALIFORNIA TROUT



FISH · WATER · PEOPLE






Benefits of working with partners

- Leverage knowledge and funding
- Establish priorities across jurisdictions
- Identify and explore highest priority research needs
- Enhance communication and cooperation
- Achieve Caltrans and Partners goals




Channel Conditions



Channel Surveys

- Long Profile (850')
- Cross sections and topographic survey
- Bankfull Width = 48'





Stream Design Approach

Hybrid Stream Simulation/Roughened Channel

Bankfull width met with 60' span bridge


Rock sizes calculated using CDFW Roughened Channel guidance, but adjusted to fit observations in reference reach

Bed built in plane with keystone rocks scattered, no weirs constructed

Modeled fish passage flows in HEC-RAS with depth-dependent roughness, checked hydraulic fish passage criteria

1. RSP (STREAMBED RESTORATION) CONSISTS OF:

- 5% BY VOLUME: RSP (4T, METHOD A)
- 5% BY VOLUME: RSP (2T, METHOD A)
- 10% BY VOLUME: RSP (1T, METHOD A)
- 30% BY VOLUME: RSP (1/4 T, METHOD B)
- 10% BY VOLUME: RSP (No. 1, METHOD B)
- 10% BY VOLUME: RSP (No. 2, METHOD B)
- 30% BY VOLUME: ENGINEERED STREAMBED MATERIAL






Roadway Design

Feature	Pre-Project	Constructed
Alignment	Multiple curves/kink points	Single curve
Shoulders	<1'	4' (Design Exception required for bridge shoulder width)
Superelevation	Flat or sloped wrong way	7% superelevation
Clear recovery zone	Drop off at creek, trees close to roadway	Creek shielded by guardrail and bridge rail, trees too close to road were removed
Driveways	3 dirt driveways plus gravel campground parking area	Paved driveways and campground parking area


Site Constraints



Campground



Driveways & Adjacent Buildings



Cemetery & Access Road



Utilities



Fences and Prescriptive Right-of-Way

Construction - Detour



Construction – Culvert Removal/Diversion



Construction - Channel Reconstruction



Before





After



Fort Goff Creek Bridge - Design & Construction



Project Goals

- Restore Fish Passage
- Single Season Construction
- Reduce Environmental Impacts
- Quality Concrete
- Minimize Traffic Disruption
- Address Stakeholder Interests



Fort Goff Creek Bridge



Location Challenges

- Project in severe climate area
- Freeze-thaw cycles and heavy salting
- Nearest batch plant located 90 minutes away from site



Accelerated Bridge Construction (ABC) Prefabricated Bridge Elements & Systems (PBES)



PBES
Bridge elements are
manufactured at an
off-site facility and
assembled at the
project location

- Single season construction
- Minimal traffic disruption
- Quality control of concrete elements
- Well suited to streambed restoration



ABC Advantage - Environment

Reduced Environmental Impact



Reduced construction time allows scheduling around crucial times for plant growth and animal life.



Eliminating falsework keeps construction activities out of the



Conduct construction activities offsite



Reduce wetland mitigation





Advance Planning Study Alternatives

- Cast-in-place

\$1,043,000*

- Precast Superstructure

\$937,000*

- All Prefabricated Elements (PBES)

\$928,000* (ABC Alternative)

Prefabricated Advantages

- Rapid assembly
- Reduce MOT
- Ensure concrete quality
- Reduce creek impacts
- Reduce risk of extending to second season
- Most cost-effective alternative



What Supported the Solution?


- Temporary culvert
- One way signalized traffic control
- Fish relocation
- Permits
- Coordination with environmental partners
- Collaborative funding
- Route for the precast element delivery





SHRP2 Lead Adopter Grant - \$500,000

Innovative Bridge Designs for Rapid Renewal





SHRP2 (Strategic Highway Research Program #2)

- American Association of State Highway & Transportation Officials (AASHTO)
- Federal Highway Association (FHWA)



Prefabricated Bridge Design

- PC Voided Deck Slabs
- PC Abutment Elements
- PC Wingwalls
- Prefabricated Rail



Bridge Design Engineer
Mario Guadamuz





Construction: Detour



One way signalized traffic


2014/05/29



Temporary culvert for detour



Construction: Foundation





Construction: Foundation



4 sac slurry for abutment bearing pad proved an effective leveling pad.



Construction: Abutments



85 kip precast abutment elements
(1 kip = 1,000 pounds)

Voids formed with 36" diameter
corrugated metal pipe



Post-tensioning ducts ran through
abutment elements



Abutment elements preassembled
at precast yard



Construction: Abutments



Sept 16 & 17, 2014





Construction: Abutments





Construction: Voided Slabs and Wingwalls Delivered





Construction: Voided Slabs



September 23, 2014



Construction: Wingwalls



September 23, 2014



Construction: Connections & Overlay





Construction: Rail & Aesthetics




California ST-70 Bridge Rail



Architectural treatment achieved by the use of form liners and on-site staining.



Completed Project



Foundation
71 days

Structure
23 days

Road
21 days





Lessons Learned: Foundation

Take foundation risk into account when developing schedule

Explore foundations options to control schedule and long term benefits.

- Type
- Location
- Timing






Foundation Selection

- Geology
- Cost
- Schedule
- Short term impacts
- Long term impacts


Explore foundation options to address project goals.

- Type
- Location
- Timing





Shallow Foundation - Spread Footing







Deep Foundations – Piles & Shafts

Short term impacts yield long term benefits.

DRIVEN PILES



DRILLED PILES & SHAFTS





Lessons Learned Continued



- Simplify abutment segment connection detailing
- Avoid rebar congestion in precast elements
- Watch out for conflicts at connections areas
- Require concurrent submittals of shop drawings
- Provide more time for shop drawing review



Lessons Learned - Cost

STRUCTURE COST INFORMATION

- Preliminary Estimate: \$928,000
- Estimate at Bid: \$978,572
- Bid Award \$1,309,843
- Final Structure Cost \$1,400,303 (\$660/SQFT)

LESSONS LEARNED

- Clarify Aesthetics on Plans
- Do not underestimate the impact of remote locations on price
- Precast industry in California charges a high premium for elements beyond girders.



Best Practices

PROACTIVELY ADDRESS FIT-UP AND TOLERANCES

- Fabrication tolerances on the plans and in the specifications
- Pre-assemble substructure elements prior to shipping
- Polyester concrete deck overlay thickness to accommodate tolerances





Best Practices Continued

- Single row of piles
- Slurry pad for setting abutment
- Repeatable elements
- Pick weight under 95K
- Construction sequence on the plans
- Include rail curb in the precast exterior slab elements
- Prefabricated rail
- Strong communication of project delivery team





Project Outcomes


- Gathered Lessons Learned and Best Practices to improve ABC going forward
- Since the Fort Goff Creek Bridge Caltrans has pursued ABC on a larger scale
- Incentive to pursue programmatic permitting process to reduce permit procurement time.
- Standardized single span bridge designs to improve efficiency





Pre-designed Fish Passage Bridges

- Simple spans ranging from 20 ft to 110 ft
- Pre-cast superstructure & Abutments
 - PC PS Slab 18' to 60'
 - PC PS Box Beam: 60' to 116'
- Skews up to 45 degrees
- Roadway Typical Section:
 - 2-12 ft lanes
 - 2-8 ft shoulders
 - Barriers






Project Accomplishments

- Reconnected miles of upstream salmonid habitat
- Demonstrated the need and effectiveness of FishPAC
- Innovative approach to bridge construction





Fort Goff Creek Bridge

Derek Willis, Office Chief for Project Management
Wes Stroud, Environmental Office Chief
Dorie Mellon, Senior Bridge Engineer, ABC
Brett Ditzler, Project Engineer



